

Building A,
Fuda Industrial Zone,
Shajin, Baoan, Shenzhen,
China, 518104.

Realhao Precision Co., Ltd

Phone: 86-755-27253313
Mail: info@rhprecision.com
Web: www.rhprecision.com

COMPREHENSIVE INSPECTION REPORT

Inspected By:	Date日期: 2017/3/11			Shop Order #		
	Part Name:			Customer:		
	Drawing Number: 37542ES.01			1st pc./In Process		Final
Released:	Revision:			Receiving		Returns/Repair
	Item Number:			Material:		Hardness:
	Quantity: 2		Sample Quantity:		Plating Spec:	
Alternate Tracking #:						

Actual

Item	尺寸 Print Dimension	公差 Tol.	样板1 Sample 1	样板2 Sample 2	样板3 Sample 3	样板4 Sample 4	样板5 Sample 5	Equip 测量工具	Accept 接受	Reject 拒绝
1	38.00	±0.1	38.04	38.04				C	OK	
2	25.00	±0.1	25.00	25.01				PJ	OK	
3	20.00	±0.1	19.98	19.98				C	OK	
4	22.5°	±0.1	22.50	22.50				PJ	OK	
5	22.5°	±0.1	22.50	22.50				PJ	OK	
6	45.00	±0.1	4.48	4.48				PJ	OK	
7	4.00	0.012	4.01	4.01				PJ	OK	
8	φ54	±0.1	54.10	54.10				PJ	OK	
9	16.50	±0.1	16.52	16.51				PJ	OK	
10	22.50	±0.02	22.50	22.51				PJ	OK	
11	φ5	+0.012	5.01	5.01				PJ	OK	
12	35.00	±0.1	35.01	35.00				PJ	OK	
13	27.000	±0.1	27.05	27.06				PJ	OK	
14	22.00	±0.1	22.00	22.01				PJ	OK	
15	49.00	±0.1	49.02	19.01				C	OK	
16	3.00	±0.1	3.01	3.02				PJ	OK	
17	29.00	±0.1	29.01	29.03				C	OK	
18	24.00	±0.1	24.02	24.02				PJ	OK	
19	5.00	±0.1	5.01	5.00				C	OK	
20	6.00	±0.1	5.98	5.98				PJ	OK	
21	1.00	±0.1	1.03	1.02				HG	OK	
22	2.00	±0.1	1.98	1.98				HG	OK	
23	4.00	±0.1	3.98	3.98				HG	OK	
24	5.00	±0.1	5.01	5.00				C	OK	
25	QMSF-1036 Comprehensive Inspection Report	±0.1	33.96	33.96				PJ	OK	